



PINNACLE CONSTRUCTION

INTERIOR SYSTEMS · FRAMING · DRYWALL · ACOUSTICS

4120 Industrial Pkwy, Suite B · Fort Myers, FL 33916 · (239) 555-0148

State Cert. No. CGC1528840 · office@pinnacle-cs.example

FIELD WORK ORDER

Time & Material / Extra Work

No. **1104**

PROJECT / JOB NAME Harborview Office	JOB NO. 23047	DATE OF WORK 09/24/2026	WEATHER Clear, 88°
GENERAL CONTRACTOR Northbay Builders	LOCATION ON SITE (BLDG / LEVEL / AREA) Level 3 - Conference Rm 312	GC PCO / CCD NO. PCO-018	
DIRECTED BY (GC REPRESENTATIVE) D. Serra, Superintendent		PINNACLE FOREMAN J. Almeida	

TYPE OF WORK: ☒ Extra Work ☐ Change Order ☐ Back-Charge ☐ Repair / Damage by Others ☐ Other

DESCRIPTION OF WORK PERFORMED

Added 24 LF wall framing at conference room 312 per field direction
from GC super. 3-5/8" 20ga studs @ 16" o.c., hung and taped 5/8" Type X
both sides to 10'-0" AFF. Work outside contract scope - not shown on A-301.

LABOR

EMPLOYEE NAME	CLASSIFICATION	REG. HRS	O.T. HRS	TOTAL
J. Almeida	Foreman	8.0	1.0	9.0
R. Duarte	Carpenter	8.0	1.0	9.0
M. Ortiz	Carpenter	8.0	1.0	9.0
T. Banks	Finisher	8.0	1.0	9.0
TOTAL HOURS		32.0	4.0	36.0

MATERIALS

DESCRIPTION	QTY	UNIT
3-5/8" 20ga stud, 10'	24	ea
3-5/8" track, 10'	6	ea
5/8" Type X gyp bd 4x10	18	sht
Joint compound / tape	1	lot

EQUIPMENT

DESCRIPTION	HRS
Baker scaffold (2)	9.0
Drywall lift	4.0

PINNACLE CONSTRUCTION — FOREMAN

PRINT NAME
J. Almeida

DATE
09/24/2026

GENERAL CONTRACTOR — AUTHORIZED REPRESENTATIVE

PRINT NAME / TITLE
D. Serra, Supt.

DATE
09/24/2026

GC signature acknowledges that the labor, materials and equipment listed above were furnished on the date shown at the direction of the GC representative. Pricing will be submitted separately at contract rates including overhead and profit. This ticket does not waive any notice or claim requirements of the subcontract. Return signed copy to Pinnacle Construction within 48 hours.

OFFICE USE ONLY

RECEIVED	PRICED BY	AMOUNT	BILLED ON PCO / INV. NO.